



Prepared for: Lennar



14520 W 90th Dr Unit C
Arvada, CO 80005

Supervisor: Dana King
Subdivision: Whisper Village
Plan name: 301

Inspection performed by:
Quinn Stedman (RTIN: 7592832)

Quinn Stedman

Inspected for the following programs/codes:

- 2018 IECC R405 Simulated Performance Alternative
- Energy Star
- Xcel New Homes

Inspection Results: **Passed**

Inspection History

Date	Inspection	Rater	Result
2/28/2024	Final Inspection	Quinn Stedman	✓
2/15/2024	Final Inspection	Quinn Stedman	✗
2/14/2024	Final Inspection	Mark Lane	✗
Image not found.			
2/14/2024	Final Inspection	Christopher Smith	✗
2/12/2024	Final Inspection	Quinn Stedman	✗
1/4/2024	Duct Leakage and Insulation & Air Barrier Inspection	Adrian Calderon	✓

If you have any questions about this report, do not hesitate to contact me directly.

Quinn Stedman, Quinn.stedman@nrglogic.com, 720-899-0325







EnergyLogic, Inc
(970) 556-0839 . www.nrglogic.com
PO Box N , Berthoud, CO 80513

Powered by:



Rater Notes:





PLEASE REFER TO THE LAST THREE ITEMS ON THIS REPORT FOR UPDATES NEEDED TO THE HVAC DESIGN REPORT

-  Passed
-  Fix and Proceed - Builder will correct item, re-inspection not required
-  Correct and Reinspect - Correct item and call for re-inspection
-  Correct and Photo Reinspect - Correct item and send photo to rater

Prepared by:
Quinn Stedman
Quinn.stedman@nrglogic.com
EnergyLogic, Inc

Building Shell/Blower Door Test

		Target	Measured
CFM@50	3 ACH50	676.40 CFM50	672 CFM50
	ACH@50	3 ACH50	2.98 ACH50

-  Passed
-  Fix and Proceed - Builder will correct item, re-inspection not required
-  Correct and Reinspect - Correct item and call for re-inspection
-  Correct and Photo Reinspect - Correct item and send photo to rater

Prepared by:
Quinn Stedman
Quinn.stedman@nrglogic.com
EnergyLogic, Inc